PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Comprehensive Development of Roads, Drains, Special repairs to buildings and other works in Sunnadagoodu, Ambedkarnagar, Mohan Kumar nagar, Poornapura, Ramabhovi Colony, Jalahalli Harijana, Siddartha nagar, Khatha nagar, Ashraya nagar, Karadigudi, Peenya 4th block A K Colony and Surrounding areas of Slums in R R Nagar Constituency under PACKAGE- 2019-20 RRN-DIV-(13).
2	Estimate amount of work & sanctioned No.	Rs. 1000.00 Lakhs
3	Work Order Amount	Rs. 8,39,87,725.00
4	Agreement No	EE/RRND/Agg No/168/2020-21 Dt: 03.03.2021
5	No. & date of work order issued	EE/RRND/Wo. No/000162/2020-21 Dt: 03.03.2021
6	Time limit originallly fixed for completion of the work	12 months
7	Name of the Contractor	N.M.Krishnamurthy
8	Date of application of the contractor for granting the extension of time	17.03.2022
9	Date of receipt of application in the Sub Division	17.03.2022
10	Extension granted if any	–
11	Work carried out during the first period and Ist extension.	–
12	Work carried out by the contractor during the original period.	–

Scanned with CamScanner

13	Work carried out during the 2nd extension.	–
14	Time now applied	31.10.2022
15	Date of recommending the time limit applied for	31.10.2022
16	Whether the original application of the Contractor enclosed	–
17	Balance works remaining to be done	50%
18	Probable time limit required for completion remaing works.	50%
19	Const of work charge establishment	–
20	Weekly notice as per Rule 2 of the contract has been issued.	–
21	Remarks by the Asst Executive Engineer	OFC Cable, Water supply and UGD
22	Daily rate & fine proposed	Without fine
23	Recommendation of the Executive Engineer	Yes

Asst Engineer
ward 17

Executive Engineer
RR Nagara Division

Asst. Exe. Engineer
Yeshwanthpura sub division

As recommended by EE (RR)
EOT

Chief Engineer
RR Nagara Zone

Scanned with CamScanner